BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	91								
Item Name:	Providing rough cement plastering 15 mm thick in single coat with cement mortor 1:4, to brick masanary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - First Floor								
	CHAINAGE Land Mark	**NO**	**L (m)**	**B (m)**	**B1 (m)**	**Avg B (m)**	**D (m)**	**QTY**	**REMARKS**
			First Floor						
	Entrance lobby	1	17.50				2.10	36.75	
	Toilet 1	1	23.00				2.10	48.30	
	Toilet 2	1	8.00				2.10	16.80	
	Toilet 3	1	12.00				2.10	25.20	
	Dedetion								
	MD	-1.0	3.00				2.10	-6.30	
	D	-3.0	0.90				2.10	-5.67	
	V	-2.5	0.60				0.75	-1.13	
							Total Qty Work Done	**113.96**	**Sqm**
							Qty Payable Upto 125 %	**113.75**	**Sqm**
							Abouve Upto 125 %	**0.21**	**Sqm**

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palik

AEE(P)-2 RRN

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	91	
Item Name:	Providing rough cement plastering 15 mm thick in single coat with cement mortar 1:4, to brick masanary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - First Floor	

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			First Floor						
	Entrance lobby	1	17.50				2.10	36.75	
	Toilet 1	1	23.00				2.10	48.30	
	Toilet 2	1	8.00				2.10	16.80	
	Toilet 3	1	12.00				2.10	25.20	
	Dedction								
	MD	-1.0	3.00				2.10	-6.30	
	D	-3.0	0.90				2.10	-5.67	
	V	-2.5	0.60				0.75	-1.13	
							Total Qty Work Done	113.75	Sqm
							Qty Payable Upto 125 %	113.75	Sqm
							Abouve Upto 125 %	0.21	Sqm

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPES Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	84							
Item Name:	Providing rough cement plastering 15 mm thick in single coat with cement morter 1:4, to brick masonary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Second Floor							
	CHAINAGE Land Mark	**NO**	**L (m)**	**B (m)**	**B1 (m)**	**Avg B (m)**	**D (m)**	**QTY**	**REMARKS**
			Secound Floor						
	Entrance lobby	1	17.80				2.10	36.78	
	Toilet 1	1	23.00				2.10	48.30	
	Toilet 2	1	8.00				2.10	16.80	
	Toilet 3	1	12.00				2.10	25.20	
	Dedetion								
	MD	-1.0	3.00				2.10	-6.30	
	D	-3.0	0.90				2.10	-5.67	
	V	-2.5	0.60				0.75	-1.13	
							Total Qty Work Done	**113.96**	**Sqm**
							Qty Payable Upto 125 %	**113.75**	**Sqm**
							Abouve Upto 125 %	**0.21**	**Sqm**

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS ENGINEERS

AEE(P)-2 RRN

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	93	
Item Name:	Providing rough cement plastering 15 mm thick in single coat with cement mortor 1:4, to brick masanary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications - Third Floor	

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
			Third Floor						
	Entrance lobby	1	17.50				2.10	36.75	
	Toilet 1	1	23.00				2.10	48.30	
	Toilet 2	1	8.00				2.10	16.80	
	Toilet 3	1	12.00				2.10	25.20	
	Dedction								
	MD	-1.0	3.00				2.10	-6.30	
	D	-3.0	0.90				2.10	-5.67	
	V	-2.5	0.60				0.75	-1.13	
							Total Qty Work Done	**113.96**	**Sqm**
							Qty Payable Upto 125 %	**113.75**	**Sqm**
							Abouve Upto 125 %	**0.21**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	100	
Item Name:	Providing & applying Two coats of wall putty to inside plasterd walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of materials , cost of labour and scafolding etc complete as per specifications - For All Floors	

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Walls								
		Basement Floor						
Beam	2	5.00				0.45	4.50	
	2	10.60				0.45	9.54	
	2	1.90				0.45	1.71	
	2	16.90				0.45	15.21	
	2	16.20				0.45	14.58	
	2	9.35				0.30	5.61	
	2	7.95				0.45	7.16	
	2	9.20				0.45	8.28	
	2	2.65				0.30	1.59	
	2	17.30				3.60	124.56	
	2	3.45				0.45	3.11	
	2	11.05				0.45	9.95	
	2	4.30				0.30	2.58	
	2	18.86				0.45	16.97	
	2	4.20				0.30	2.52	
	2	21.80				0.45	19.62	
	1	3.40				3.60	12.24	
	1	3.45				0.45	1.55	
	1	1.35				3.60	4.86	
	2	3.45				0.45	3.11	
	1	6.20				3.60	22.32	
	1	10.15				3.60	36.54	
	1	9.40				3.60	33.84	
	1	25.20				3.60	90.72	

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark		(m)	(m)	(m)	(m)	(m)		
	Column	14	0.08				3.60	3.78	
		4	2.10				3.60	30.24	
	Dedction								
	V	-8	0.45				1.80	-6.48	
			Ground Floor						
	Beams	2	5.00				0.45	4.50	
		2	10.60				0.45	9.54	
		2	1.90				0.45	1.71	
		2	16.90				0.45	15.21	
		2	16.20				0.45	14.58	
		2	9.35				0.30	5.61	
		2	7.95				0.45	7.16	
		2	9.20				0.45	8.28	
		2	2.65				0.30	1.59	
		1	17.30				3.60	62.28	
		1	11.05				0.45	4.97	
		2	4.30				0.30	2.58	
		2	18.86				3.60	135.79	
		2	21.80				0.45	19.62	
		1	2.45				3.60	8.82	
		1	1.55				3.60	5.58	
		1	6.40				3.60	23.04	
		1	10.40				3.60	37.44	
		1	4.50				3.60	16.20	
		1	6.90				3.60	24.84	
		1	10.50				3.60	37.80	
		1	25.90				3.60	93.24	
	Bathroom	2	2.25				1.50	6.75	
		1	2.25				0.08	0.17	
		2	2.60				1.50	7.80	
		1	2.60				0.08	0.20	
		2	1.30				1.50	3.90	
		8	0.60				1.50	7.20	
	Bathroom 2	2	2.40				1.50	7.20	
		1	2.40				0.30	0.72	

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark		(m)	(m)	(m)	(m)	(m)		
		2	3.90				1.50	11.70	
		1	3.90				0.06	0.23	
	Bathroom 3	2	4.60				1.50	13.80	
		1	4.60				0.20	0.92	
		3	1.40				1.50	6.30	
		1	1.40				0.06	0.11	
		1	1.30				0.06	0.10	
		4	0.30				3.60	4.32	
	Column	14	0.075				3.60	3.78	
		4	2.10				3.60	30.24	
	Deduction								
	W	-3.0	2.40				1.80	-12.96	
		-3.0	1.50				1.80	-8.10	
	V	-2.0	0.60				0.60	-0.72	
		-0.5	0.60				0.90	-0.27	
		-4.0	1.00				2.10	-8.40	
	C Gate	-0.5	3.00				3.60	-5.40	
			First Floor						
	Beams	2	5.00				0.45	4.50	
		2	10.60				0.45	9.54	
		2	1.90				0.45	1.71	
		2	16.90				0.45	15.21	
		2	16.20				0.45	14.58	
		2	9.35				0.30	5.61	
		2	7.95				0.45	7.16	
		2	9.20				0.45	8.28	
		2	2.65				0.30	1.59	
		1	17.30				3.60	62.28	
		1	11.05				0.45	4.97	
		2	4.30				0.30	2.58	
		2	18.86				3.60	135.79	
		2	21.80				0.45	19.62	
		1	2.45				3.60	8.82	
		1	1.55				3.60	5.58	
		1	6.40				3.60	23.04	

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		1	10.40				3.60	37.44	
		1	10.50				3.60	37.80	
		1	25.90				3.60	93.24	
	Bathroom	2	2.25				1.50	6.75	
		1	2.25				0.08	0.17	
		2	2.60				1.50	7.80	
		1	2.60				0.08	0.20	
		2	1.30				1.50	3.90	
		8	0.60				1.50	7.20	
	Bathroom 2	2	2.40				1.50	7.20	
		1	2.40				0.30	0.72	
		2	3.90				1.50	11.70	
		1	3.90				0.08	0.29	
	Bathroom 3	2	4.60				1.50	13.80	
		1	4.60				0.20	0.92	
		3	1.40				1.50	6.30	
		1	1.40				0.08	0.11	
		1	1.30				0.08	0.10	
		4	0.30				3.60	4.32	
	Column	28	0.075				3.60	7.56	
		5	2.10				3.60	37.80	
		8	0.45				3.60	12.96	
	Duct	2	2.50				3.60	18.00	
	Deduction								
	W	-1.0	2.40				1.80	-4.32	
		-3.0	1.50				1.80	-8.10	
	V	-2.0	0.60				0.60	-0.72	
		-1.0	0.60				0.90	-0.54	
		-3.5	1.00				2.10	-7.35	
	RS	-0.5	2.40				2.85	-3.42	
		-2.0	3.00				2.85	-17.10	
			Secound Floor						
	Beams	2	5.00				0.45	4.50	
		2	10.60				0.45	9.54	
		2	1.90				0.45	1.71	

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		2	16.90				0.45	15.21	
		2	16.20				0.45	14.58	
		2	9.35				0.30	5.61	
		2	7.95				0.45	7.16	
		2	9.20				0.45	8.28	
		2	2.65				0.30	1.59	
		1	17.30				3.60	62.28	
		1	11.05				0.45	4.97	
		2	4.30				0.30	2.58	
		2	18.86				3.60	135.79	
		2	21.80				0.45	19.62	
		1	2.45				3.60	8.82	
		1	1.55				3.60	5.58	
		1	6.40				3.60	23.04	
		1	10.40				3.60	37.44	
		1	10.50				3.60	37.80	
		1	25.90				3.60	93.24	
	Bathroom	2	2.25				1.50	6.75	
		1	2.25				0.08	0.17	
		2	2.60				1.50	7.80	
		1	2.60				0.08	0.20	
		2	1.30				1.50	3.90	
		8	0.60				1.50	7.20	
	Bathroom 2	2	2.40				1.50	7.20	
		1	2.40				0.30	0.72	
		2	3.90				1.50	11.70	
		1	3.90				0.08	0.29	
	Bathroom 3	2	4.60				1.50	13.80	
		1	4.60				0.20	0.92	
		3	1.40				1.50	6.30	
		1	1.40				0.08	0.11	
		1	1.30				0.08	0.10	
		4	0.30				3.60	4.32	
	Column	28	0.075				3.60	7.56	
		5	2.10				3.60	37.80	

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark		(m)	(m)	(m)	(m)	(m)		
		8	0.45				3.60	12.96	
	Duct	2	2.50				3.60	18.00	
	Deduction								
	W	-1.5	2.40				1.80	-6.48	
		-3.0	1.50				1.80	-8.10	
	V	-2.0	0.60				0.60	-0.72	
		-1.0	0.60				0.90	-0.54	
		-3.5	1.00				2.10	-7.35	
	RS	-0.5	2.40				2.85	-3.42	
		-1.5	3.00				2.85	-12.83	
			Third Floor						
	Beams	2	5.00				0.45	4.50	
		2	10.60				0.45	9.54	
		2	1.90				0.45	1.71	
		2	16.90				0.45	15.21	
		2	16.20				0.45	14.58	
		2	9.35				0.30	5.61	
		2	7.95				0.45	7.16	
		2	9.20				0.45	8.28	
		2	2.65				0.30	1.59	
		1	17.30				3.60	62.28	
		1	11.05				0.45	4.97	
		2	4.30				0.30	2.58	
		2	18.86				3.60	135.79	
		2	21.80				0.45	19.62	
		1	2.45				3.60	8.82	
		1	1.55				3.60	5.58	
		1	6.40				3.60	23.04	
		1	10.40				3.60	37.44	
		1	10.50				3.60	37.80	
		1	25.90				3.60	93.24	
	Bathroom	2	2.25				1.50	6.75	
		1	2.25				0.08	0.17	
		2	2.60				1.50	7.80	
		1	2.60				0.08	0.20	

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		3	1.30				1.50	5.90	
		8	0.60				1.50	7.20	
	Bathroom 2	3	3.40				1.50	7.65	
		1	3.40				0.30	0.73	
		3	3.90				1.50	11.70	
		1	3.90				0.60	0.23	
	Bathroom 3	3	4.60				1.50	13.80	
		1	4.60				0.20	0.92	
		3	1.40				1.50	6.30	
		1	1.40				0.60	0.11	
		1	1.30				0.60	0.10	
		4	0.30				3.60	4.32	
	Column	28	0.675				3.60	7.56	
		5	2.10				3.60	37.80	
		8	0.45				3.60	12.96	
	Duct	2	2.50				3.60	18.00	
	Deduction								
	W	-1.5	2.40				1.80	-6.48	
		-3.0	1.50				1.80	-8.10	
	V	-2.0	0.60				0.60	-0.72	
		-0.5	0.60				0.90	-0.27	
		-4.0	1.00				2.10	-8.40	
	RB	-0.5	2.40				2.85	-3.42	
		-1.5	3.00				2.85	-12.83	
	Ceiling								
			Basement						
		1	8.50	.	.	18.10	.	153.85	
		1	5.10	.	.	4.30	.	21.93	
		1	5.90	.	.	11.20	.	66.08	
		1	6.10	.	.	5.85	.	35.69	
		1	10.00				.	10.00	
		1	12.38				.	12.38	
		1	26.56				.	26.56	
	Beam Bottom								
		1	5.00	.	.	0.30	.	1.50	

AEE(P)-2

AEE(P)-2

AEE(P)-2

Scanned by TapScanner

	CHAINAGE	NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark		(m)	(m)	(m)	(m)	(m)		
		1	10.60	-	-	0.30	-	3.18	
		1	16.90	-	-	0.30	-	5.07	
		1	16.20	-	-	0.30	-	4.86	
		1	9.35	-	-	0.30	-	2.81	
		1	7.95	-	-	0.30	-	2.39	
		1	9.20	-	-	0.30	-	2.76	
		1	2.65	-	-	0.30	-	0.80	
		1	3.45	-	-	0.30	-	1.04	
		1	11.05	-	-	0.30	-	3.32	
		1	4.30	-	-	0.30	-	1.29	
		1	18.86	-	-	0.30	-	5.66	
		1	4.20	-	-	0.30	-	1.26	
		1	21.80	-	-	0.30	-	6.54	
		1	3.40	-	-	0.30	-	1.02	
		1	1.35	-	-	0.30	-	0.41	
			Ground Floor						
		1	8.50	-	-	18.10	-	153.85	
		1	5.10	-	-	4.30	-	21.93	
		1	5.90	-	-	11.20	-	66.08	
		1	6.10	-	-	5.85	-	35.69	
		1	17.30	-	-	1.20	-	20.76	
	Front	1	4.50	-	-	6.90	-	31.05	
	Bathroom 1	1	2.40	-	-	2.60	-	6.24	
	Bathroom 2	1	2.40	-	-	3.90	-	9.36	
	Bathroom 3	1	4.60	-	-	2.50	-	11.50	
		1	10.00				-	10.00	
		1	12.38				-	12.38	
		1	26.56				-	26.56	
	allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
	Beam Bottom								
		1	5.00	-	-	0.30	-	1.50	
		1	10.60	-	-	0.30	-	3.18	
		1	16.90	-	-	0.30	-	5.07	
		1	16.20	-	-	0.30	-	4.86	

Checked
AEE(P)-2 RRN

Checked
AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		1	9.35	-	-	0.30	-	2.81	
		1	7.95	-	-	0.30	-	2.39	
		1	9.20	-	-	0.30	-	2.76	
		1	2.65	-	-	0.30	-	0.80	
		1	3.45	-	-	0.30	-	1.04	
		1	11.05	-	-	0.30	-	3.32	
		1	4.30	-	-	0.30	-	1.29	
		1	18.86	-	-	0.30	-	5.66	
		1	4.20	-	-	0.30	-	1.26	
		1	21.80	-	-	0.30	-	6.54	
		1	3.40	-	-	0.30	-	1.02	
		1	1.35	-	-	0.30	-	0.41	
		1	17.30	-	-	0.30	-	5.19	
			First Floor						
		1	8.50	-	-	18.10	-	153.85	
		1	5.10	-	-	4.30	-	21.93	
		1	5.90	-	-	11.20	-	66.08	
		1	6.10	-	-	5.85	-	35.69	
		1	17.30	-	-	1.20	-	20.76	
	Front	1	4.50	-	-	6.90	-	31.05	
	Bathroom 1	1	2.40	-	-	2.60	-	6.24	
	Bathroom 2	1	2.40	-	-	3.90	-	9.36	
	Bathroom 3	1	4.60	-	-	2.50	-	11.50	
		1	10.00				-	10.00	
		1	12.38				-	12.38	
		1	26.56				-	26.56	
	allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
	Beam Bottom								
		1	5.00	-	-	0.30	-	1.50	
		1	10.60	-	-	0.30	-	3.18	
		1	16.90	-	-	0.30	-	5.07	
		1	16.20	-	-	0.30	-	4.86	
		1	9.35	-	-	0.30	-	2.81	
		1	7.95	-	-	0.30	-	2.39	

Chd Ex

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		1	9.20	-	-	0.30	-	2.76	
		1	2.65	-	-	0.30	-	0.80	
		1	3.45	-	-	0.30	-	1.04	
		1	11.05	-	-	0.30	-	3.32	
		1	4.30	-	-	0.30	-	1.29	
		1	18.86	-	-	0.30	-	5.66	
		1	4.20	-	-	0.30	-	1.26	
		1	21.80	-	-	0.30	-	6.54	
		1	3.40	-	-	0.30	-	1.02	
		1	1.35	-	-	0.30	-	0.41	
		1	17.30	-	-	0.30	-	5.19	
			Secound Floor						
		1	8.50	-	-	18.10	-	153.85	
		1	5.10	-	-	4.30	-	21.93	
		1	5.90	-	-	11.20	-	66.08	
		1	6.10	-	-	5.85	-	35.69	
		1	17.30	-	-	1.20	-	20.76	
	Front	1	4.50	-	-	6.90	-	31.05	
	Bathroom 1	1	2.40	-	-	2.60	-	6.24	
	Bathroom 2	1	2.40	-	-	3.90	-	9.36	
	Bathroom 3	1	4.60	-	-	2.50	-	11.50	
		1	10.00				-	10.00	
		1	12.38				-	12.38	
		1	26.56				-	26.56	
	allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
	Beam Bottom								
		1	5.00	-	-	0.30	-	1.50	
		1	10.60	-	-	0.30	-	3.18	
		1	16.90	-	-	0.30	-	5.07	
		1	16.20	-	-	0.30	-	4.86	
		1	9.35	-	-	0.30	-	2.81	
		1	7.95	-	-	0.30	-	2.39	
		1	9.20	-	-	0.30	-	2.76	
		1	2.65	-	-	0.30	-	0.80	

AE E(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		1	3.45	-	-	0.30	-	1.04	
		1	11.05	-	-	0.30	-	3.32	
		1	4.30	-	-	0.30	-	1.29	
		1	18.86	-	-	0.30	-	5.66	
		1	4.20	-	-	0.30	-	1.26	
		1	21.80	-	-	0.30	-	6.54	
		1	3.40	-	-	0.30	-	1.02	
		1	1.35	-	-	0.30	-	0.41	
		1	17.30	-	-	0.30	-	5.19	
			Third Floor						
		1	8.50	-	-	18.10	-	153.85	
		1	5.10	-	-	4.30	-	21.93	
		1	5.90	-	-	11.20	-	66.08	
		1	6.10	-	-	5.85	-	35.69	
		1	17.30	-	-	1.20	-	20.76	
	Front	1	4.50	-	-	6.90	-	31.05	
	Bathroom 1	1	2.40	-	-	2.60	-	6.24	
	Bathroom 2	1	2.40	-	-	3.90	-	9.36	
	Bathroom 3	1	4.60	-	-	2.50	-	11.50	
		1	10.00				-	10.00	
		1	12.38				-	12.38	
		1	26.56				-	26.56	
	allround Slab Projection	1	42.30	-	-	0.23	-	9.73	
	Beam Bottom								
		1	5.00	-	-	0.30	-	1.50	
		1	10.60	-	-	0.30	-	3.18	
		1	16.90	-	-	0.30	-	5.07	
		1	16.20	-	-	0.30	-	4.86	
		1	9.35	-	-	0.30	-	2.81	
		1	7.95	-	-	0.30	-	2.39	
		1	9.20	-	-	0.30	-	2.76	
		1	2.65	-	-	0.30	-	0.80	
		1	3.45	-	-	0.30	-	1.04	
		1	11.05	-	-	0.30	-	3.32	

Checked

AEE(P)-2 RRN

Scanned by TapScanner

	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		1	4.30	-	-	0.30	-	1.29	
		1	18.86	-	-	0.30	-	5.66	
		1	4.20	-	-	0.30	-	1.26	
		1	21.80	-	-	0.30	-	6.54	
		1	3.40	-	-	0.30	-	1.02	
		1	1.35	-	-	0.30	-	0.41	
		1	17.30	-	-	0.30	-	5.19	
							Total Qty Work Done	**5137.51**	**Sqm**
							Qty Payable in this bill	**5137.51**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer

RR Nagar (Project)

Asst.Executive Engineer

RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	112	
Item Name:	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications - Ground Floor	

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Walls								
		Basement Floor						
	1	16.00				2.15	34.40	
	1	3.40				2.15	7.31	
	1	1.35				2.15	2.90	
	1	6.20				2.15	13.33	
	1	10.15				2.15	21.82	
	1	9.40				2.15	20.21	
	1	25.20				2.15	54.18	
	1	27.40				2.50	68.50	
	1	9.70				2.50	24.25	
	1	6.75				2.50	16.88	
	1	6.40				2.50	16.00	
	1	3.95				2.50	9.88	
Deduction								
	-6.0	1.80				0.45	-4.86	
V	-8	0.45				1.80	-6.48	
		Ground Floor						
	1	17.30				3.45	59.69	
	1	17.30				0.45	7.79	
	1	2.45				3.60	8.82	
	1	1.55				3.60	5.58	
	1	6.40				3.60	23.04	
	1	4.50				7.20	32.40	
	1	3.60				4.50	16.20	
	1	5.90				3.60	21.24	
	1	6.50				3.60	23.40	
	1	28.15				3.60	101.34	
	1	9.70				3.60	34.92	
	1	6.75				3.60	24.30	

Checked

AEE(P)-2 RRN

Scanned by TapScanner

	1	3.60				3.60	12.96	
	1	4.45				0.90	4.01	
	1	1.20				0.90	1.08	
	1	6.40				3.60	23.04	
	1	4.00				3.60	14.40	
Chejja	4	2.70	1.30	1.30	1.30		14.04	
	4	1.35	1.30	1.30	1.30		7.02	
Pin	1	27.40				0.65	17.81	
	1	4.50				0.61	2.75	
Deduction								
W	-1.5	1.80				2.40	-6.48	
Entrance	-1.0	2.20				1.80	-3.96	
Entrance	-1.0	3.80				3.00	-11.40	
	-2.0	1.50				1.80	-5.40	
W	-1.5	2.40				1.80	-6.48	
	-1.5	0.60				0.60	-0.54	
	-3	1.50				1.80	-8.10	
						Total Qty Work Done	**691.77**	**Sqm**
						Qty Payable in this bill	**691.77**	**Sqm**

Clarke

AEE(P)-2 RRN

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

N. [illegible]

Contractor Representative

Consultant Representative

[illegible]

Assistant Engineer
RR Nagar (Project)

[illegible]

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

	113	

Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications -
First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Ground Floor						
	1	17.30				3.45	59.69	
	1	17.30				0.45	7.79	
	1	2.45				3.60	8.82	
	1	1.55				3.60	5.58	
	1	6.40				3.60	23.04	
	1	3.60				4.50	16.20	
	1	5.90				3.60	21.24	
	1	27.40				3.60	98.64	
Pin	6	0.75				3.00	13.50	
	3	2.95				0.30	2.66	
	1	4.00				3.60	14.40	
	1	5.80				3.60	20.88	
	1	6.70				3.60	24.12	
	1	4.50				3.60	16.20	
	1	6.40				3.60	23.04	
	1	4.00				3.60	14.40	
Chejja	6	1.80				1.30	14.04	
	1	2.70				1.30	3.51	
	1	4.00				0.30	1.20	
Deduction								
Glass	-3.0	2.72				2.77	-22.60	
	-1.0	3.00				3.00	-9.00	
	-0.5	2.40				1.80	-2.16	
	-3.0	1.50				1.80	-8.10	
Deduction								
W	-1.5	2.40				1.80	-6.48	
	-1.5	0.60				0.60	-0.54	

AEE(P)-2 RRN

Scanned by TapScanner

		3	1.50				1.80	8.10
						Total Qty Work Done	331.95	Sqm
						Qty Payable in this bill	331.95	Sqm

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS ENGINEERS

B.K. Chikkanna
Assistant Engineer
RR Nagar (Project)

B.K. Chikkanna
Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner